

Building Committee Minutes  
06-03-25  
6:00PM

Dave Ibendahl  
Kurt Elsesser

Eric Brammeier  
Alan Hohlt

Meeting called to order at 6:00

Korte Luthjon presented a bill for \$285,212.07 for the work on the Jail. The committee reviewed the request and found it to be in order. Painting still needs to be done in the Jail. Kurt Elsesser made a motion to approve the pay request. Seconded by Alan Hohlt. Motion passed.

Chairman Brammeier reported on the contractor having trouble with flooring in the Jail. The contractor presented a better way at no cost.

No paint was included in the cost of the Jail, has never been done. The bid to have it done was \$34K. Left pending for other options.

Discussion was held on cameras and the ballpark number from the Accurate controls. Bids were looked at from KL, Com Squad, and Security alarm.

The committee is in favor of the quote for the Jail cameras from KL and Accurate controls and accepting the Security Alarm for the analog and IP camera quote.

Replacing the lighting in the Jail will cost around \$20,000.00. Discussion was held about this subject.

Motion to adjourn at 7:12 by Alan Hohlt. The motion was seconded by Dave Ibendahl. Motion carried.