

Road & Bridge Committee Meeting Notes

Wednesday, October 1st, 2025 @ 7:00pm

Call to Order at 7:00 by Chairman Doug Bening

Attendance: Doug Bening ,Eric Brammeier, Dave Ibendahl, Larry Unverfehrt, Eric Malick, Dave Meyer
Review Minutes. Motion to accept by Brammeier. Seconded by Unverfehrt. Voice vote unanimous yes.
Review Bills. Motion to accept by Malick. Seconded by Ibendahl. Voice vote unanimous yes.

Quorum Yes

Next regular meeting: Wednesday, November 5th, 7:00pm

Construction Projects

Honeysuckle Road Bridge Replacement – Lively Grove Road District

- Funding – TBP, Local
- Hopeful Bid date, Spring 2026. Estimated Cost \$475k. Moving on from Tyson Tanner. Didn't do anything. Didn't respond to calls.

County Highway 10 Resurfacing – Oakdale to Elkton

- CH10 – Funding STR, RBI
- Volkert CE \$91,758. Const \$2,078,355.87. ET Simonds completed the job.

Hoover Rd Bridge over Archie Creek – Oakdale Road District

- Funding – STP-BR, TBP, Matching
- Lake Const has won the bid for \$319,999.05. Job completed. Job Box Accepted. TBP + RD reimbursement received. Awaiting billing.

County Highway 7 – Beaucoup Creek Bridge Replacement

- Engineering Agreement with Gonzalez using RBI funding. Three span to single span.
- \$800K Funding STP-BR, SMA, Bridge Fund. Construction FY28, likely sooner.

County Highway 12 – Casper's Corner to New Marigold

- Allotting \$1.35M. Seeking Preliminary Engineering Agreement to repair and repave CH 12. Match \$200k using RBI.
- Engineering Agreement with HMG \$42,654. ET Simonds low bid \$773,797.59. Completed 7/24/25. Awaiting Billing

County Highway 10 – Elkton to IL-153

- Engineering Agreement with HMG – RBI Funding
- Killian completed on 9/26. \$1,346,483.48. Awaiting final billing.

Sycamore Rd Bridge over Herzog Creek

- Funding – TBP, Bridge Fund
- HMG Design Contract \$81,329. Environmental Clearance Granted. C-Hill low bid awarded \$312,000.
- **Bridge Complete 9/18/2025. Final cost \$301,104.41. Completing job box for submittal for final approval.**

Birch Rd Bridge over North Creek

- Funding – TBP, Bridge Fund. FY26/27. HMG PE \$78,970

County Highway 12 – IL-15 to IL-177 Resurfacing

- **Funding- \$2.3M Fed-STP,\$130k SMA, \$331k Matching.5.5Mi. FY27/28. Funding draft on October 9th.**
- **Mill & Overlay CH12. 2' shoulders added to north half. Replace all RCP culverts in 2026 using county employees.**

Other

- Devin Clary says we hit his truck with rocks on CH13 while mowing. Didn't stop. Quoted \$3,700 for repairs. Committee advises to physically inspect damage and authorize repairs if necessary.

50/50

- Dubois RD – Posen Road– 36" Dia 30' culvert. Existing corroded through. Cost to county= \$2,340
 - Motioned to accept by Brammeier. Seconded by Unverfehrt. Voice vote unanimous yes.

Budget

- N/A

Equipment

- N/A

Maintenance Work.

- Mowing CH24 N of Hoyleton. Mowing Beaucoup and Huegely shortly. Then TeddyBear, N of Addieville, Venedy, Johanisburg.
- Prepping for winter activities on rain days. Might oil & chip lots.

Employees

- N/A

County Engineer

- Fall Bridge Inspections. IACE meeting Oct 2nd and 3rd. Columbus Day Oct 13th

Motion to adjourn at 8:05 by Malick. Seconded by Brammeier. Voice vote unanimous yes.